Seremban Sentral – Team Checklist: MCA Documentation & Ground Works

Part 1 tracks the MCA documents legal needs by 4.00 p.m. on 30/10. Part 2 tracks the gym and landscape upgrading, which must be done before the soft launch on Nov 14, 2026. GD has proposed RM188,958 for the gym works and RM50,000 for the landscape consultant. The cost is funded 50-50 by the Maintenance Account and the developer. Gym works start on 31/10, the day after the RFQ closes.

Status colours: green = Done · yellow = In progress · grey = Not started · red = Blocked.

Part 1: Documentation for MCA

Legal needs responses to all items below by **4.00 p.m.** on Oct 30, 2026, for the due diligence under the Master Collaboration Agreement (MCA). Assign an owner to each item.

#	Item requested	What to provide	Owner	Status
L1	Letter of endorsement from master policy provider	Confirm whether received; send to legal for onward action		Not started
L2	Insurance claims and coverage issues	Confirm any material outstanding or disputed claims, insurer refusals, non-renewals, special conditions or exclusions for the Units or Development; give details and copies of correspondence		Not started
L3	Original policies	Confirm whether the policies sent earlier exist as wet-ink signed originals or digital only; if originals exist, arrange for legal to sight them for certification		Not started
L4	Master fire insurance policy	2 copies		Not started

#	Item requested	What to provide	Owner	Status
L5	Current fire insurance policy(ies) for the Units	2 copies		Not started
L6	Joint baseline assessment with GD	Confirm whether done for (a) conditions of Units and common property, (b) Excluded Defects, (c) Common Property Defects; give date(s) and supporting documents		Not started
L7	Excluded Defects records	Records, reports, correspondence, warranties, guarantees and other information held		Not started
L8	3 years of defect and works records	Confirm whether records exist for the past 3 years on defects, rectification, maintenance and outstanding works, incl. Excluded Defects and the Units (Units records go from PR1MA/PSSSB to GD on Handover Date, 5 days from Completion Date)		Not started
L9	Rules and regulations / house rules	Confirm whether the rules in the SPA and/or house rules are registered with COB; give written proof of submission		Not started
L10	Quit rent and assessment	Original receipts plus 3 copies of each, for the lawyer to CTC		Not started
L11	Reply to legal	Send one consolidated response covering L1–L10		Not started

Excluded Defects means structural, latent, waterproofing or water ingress, and plumbing defects; defects in common or shared M&E services or fire and life-safety systems; statutory non-compliance; and defects materially affecting structural integrity or habitability, not covered by the Defect Rectification Sum.

Part 2: Ground Works (Gym & Landscape Upgrading)

Update the Status column as tasks move; due dates marked "tentative" are not yet confirmed.

#	Task	Owner	Due	Status
1	Submit proposal for gym upgrading, contractor, Gym Design Consultant and Landscape Consultant (RM188,958 gym; RM50,000 landscape consultant)	GD	Submitted	Done
2	Prepare standard BQ and RFQ for panel contractors to quote on the same basis	PFMSB	Issued	Done
3	Prepare resident survey questions (document and PDF)	PFMSB	Prepared	Done
4	GD to start gym works after RFQ closes (original target 28/10)	PFMSB	Oct 31, 2026	Not started
5	Set up Google Form from the survey and issue to residents	PFMSB	Oct 30, 2026	Not started
6	RFQ closes: collect panel contractor quotations	PFMSB	Oct 30, 2026	In progress
7	Get pricing from recommended QS consultants and appoint one	Contract Management	TBC	In progress
8	Survey closes: compile results (one response per unit)	PFMSB	Nov 2, 2026	Not started
9	Compare panel quotations against GD's proposal	PFMSB	Before COB meeting	Not started

#	Task	Owner	Due	Status
10	QS validation: gym works validated after works start; landscape and other works validated before award	QS consultant	Gym: after start; others: before award	Not started
11	Send update to stakeholders once comparison and QS validation are done	PFMSB	Before COB meeting	Not started
12	Confirm COB meeting date (Wed 4/11 or Thu 5/11)	PFMSB	TBC	Not started
13	Prepare COB meeting pack: survey results, quotation comparison, QS validation, 50-50 funding basis	PFMSB	Before COB meeting	Not started
14	Meeting with COB	PFMSB, COB	Nov 4, 2026 (tentative, or 5/11)	Not started
15	Monitor gym and landscape works progress	PFMSB, GD	Until Nov 14, 2026	Not started
16	Gym and landscape ready for soft launch	GD	Nov 14, 2026	Not started

Decisions

- **Funding:** 50-50 between the Maintenance Account and the developer.
- **Survey:** question 8 still offers both funding options, to measure resident sentiment.
- **Gym works:** start 31/10 so they finish before the soft launch; QS validation for the gym follows after works start.
- **Other works (incl. landscape):** QS validation is completed before award; its timeline can be extended.